HIGH RISK ACTIVITIES



GD03 Inspection checklist

Check at each inspection that the scaffold does not have these faults.

Footings	1	2	3	4	Bracing (façade and ledger)	1	2	3	4	Ties	1	2	3	4
Soft and uneven					Some missing					Some missing				
No base plates					Loose					Loose				
No sole boards					Wrong fittings									
Undermined														
Standards	1	2	3	4	Putlogs and transoms	1	2	3	4	Boarding	1	2	3	4
Not plumb					Loose					Bad boards				
Jointed at same height					Wrongly spaced					Trap boards				
Wrong spacing					Wrongly supported					Incomplete boarding				
Damaged										Insufficient supports				
Ledgers	1	2	3	4	Couplings	1	2	3	4	Guard-rails and toe-boards	1	2	3	4
Loose					Wrong fitting					Loose				
Not level					No check couplers					Wrong height				
Joint in same bays					Loose					Some missing				
Damaged					Damaged]				
					Bridles Weak support Wrong spacing Wrong couplings	1	2	3	4	Ladders Not tied Damaged Insufficient length	1	2	3	4
								<u> </u>	1	J				

Key: 1 = good, 2 = average, 3 = poor, 4 = N/A