

### Initial inspection checklist and record

<b>Contract/ Project title:</b>	Newbuild Project Newtownshire	<b>Contract number:</b>	007		
<b>TW type:</b>	Supporting or restraining plant. Telescopic crane pad design	<b>TW brief number:</b>	006		
<b>Inspection version date:</b>	30/05/2019	<b>Time:</b>	16.00		
<b>Description of TW:</b>	Telescopic crane pad design to provide support for Liebherr LTM1350, 350 Tonne lifting capacity heavy all terrain mobile telescopic crane				
<b>Section of TW:</b> eg specific location, relevant phase information	Existing highway road adjacent to Newtownshire Hall existing building.				
<b>This section of TW has been inspected for the following aspects:</b> eg compliance with design information, ground conditions, adequacy of foundations, material grades/strengths, lateral stability, fixing details, ties, third party interfaces					
Compliance with design information Ground conditions Adequacy of foundations Material grades/strengths Lateral stability Third party interfaces					
<b>The following areas of non-compliance have been observed:</b> Provide a list and details					
N/A					
<b>I confirm that:</b>					
The temporary works is fully in compliance with the design information			Yes/ <del>no</del>		
There are changes and/or alterations to the original design (as noted above) and these must be referred back to the designer for acceptance			<del>Yes</del> /no		
<b>Sign off by person who inspected the temporary works</b> e.g. PCs TWC, TWC, TWS or TW designer					
<b>Signature:</b>	<i>B.E. Nice</i> (PC's TWC)	<b>Print:</b>	B.E. Nice	<b>Version date:</b>	30/05/2019 V01.00
<b>Issued to:</b>		K. Bee - TWC			

### Record of inspections

<b>Contract/ Project title</b>		Newbuild Project Newtownshire			<b>Contract number:</b>	007
<b>TW type:</b>		Supporting or restraining plant. Telescopic crane pad design			<b>TW brief number:</b>	006
<b>Inspection of:</b> <small>e.g. scaffold, excavation, falsework, formwork, etc.</small>		<b>Ground conditions, third party interfaces</b>	<b>Section of TW:</b> <small>e.g. specific location, relevant phase information</small>		<b>Existing highway road adjacent to Newtownshire Hall existing building.</b>	
<b>Reference</b>	<b>Date and time</b>	<b>Location and description of item inspected</b>	<b>Observations that may give rise to health and safety risks</b>	<b>Action taken at time of inspection</b>	<b>Further action required</b>	
01	01/06/2019	Existing highway road and crane safety exclusion zone	Third party interfaces – other contractors proximity to safety zone	Extend safety zone and inform Crane operators and PC's TWC	Monitor safety and exclusion zone. Place additional signage. Safety bulletin and toolbox talk (TBT) to workers.	
<b>Inspection carried out by:</b>						
<b>Position:</b>	TWC	<b>Signature:</b>	K. Bee		<b>Print:</b>	K.Bee