

Initial inspection checklist and record

Contract/ Project title:	Newbuild Project Newtownshire	Contract number:	007
TW type:	Supporting or restraining plant. Telescopic crane pad design	TW brief number:	006
Inspection version date:	30/05/2019	Time:	16.00
Description of TW:	Telescopic crane pad design to provide support for Liebherr LTM1350, 350 Tonne lifting capacity heavy all terrain mobile telescopic crane		
Section of TW: eg specific location, relevant phase information	Existing highway road adjacent to Newtownshire Hall existing building.		
This section of TW has been inspected for the following aspects: eg compliance with design information, ground conditions, adequacy of foundations, material grades/strengths, lateral stability, fixing details, ties, third party interfaces			
Compliance with design information Ground conditions Adequacy of foundations Material grades/strengths Lateral stability Third party interfaces			
The following areas of non-compliance have been observed: Provide a list and details			
N/A			
I confirm that:			
The temporary works is fully in compliance with the design information			Yes/ no
There are changes and/or alterations to the original design (as noted above) and these must be referred back to the designer for acceptance			Yes /no
Sign off by person who inspected the temporary works e.g. PCs TWC, TWC, TWS or TW designer			
Signature:	<i>B.E. Nice</i> (PC's TWC)	Print:	B.E. Nice
		Version date:	30/05/2019 V01.00
Issued to:		K. Bee - TWC	

Record of inspections

Contract/ Project title		Newbuild Project Newtownshire			Contract number:	007
TW type:		Supporting or restraining plant. Telescopic crane pad design			TW brief number:	006
Inspection of: e.g. scaffold, excavation, falsework, formwork, etc.		Ground conditions, third party interfaces		Section of TW: e.g. specific location, relevant phase information	Existing highway road adjacent to Newtownshire Hall existing building.	
Reference	Date and time	Location and description of item inspected	Observations that may give rise to health and safety risks	Action taken at time of inspection	Further action required	
01	01/06/2019	Existing highway road and crane safety exclusion zone	Third party interfaces – other contractors proximity to safety zone	Extend safety zone and inform Crane operators and PC's TWC	Monitor safety and exclusion zone. Place additional signage. Safety bulletin and toolbox talk (TBT) to workers.	
Inspection carried out by:						
Position:	TWC		Signature:	K. Bee	Print:	K.Bee